BRUHAT BANGALORE MAHANAGARA PALIKE
BYATARAYANAPURA ZONE
BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
Bill Abstract

of work: Pot Hole Filling to Roads in ward No. 06 (Thanisandra) Surrounding area Byatarayanapura Sub
n
Order No: BBMP/EE/BTP/WO/41/2021-22 dt: 07.03.2022
UMBER: 006-22-000001
te Cost: 20.00 lakhs.
AS/CE(YNK)/29/2021-22 Dt: 28.09.2021
:TS/ EE(BTP)/22/2021-22 dt : 28.09.2021
of Contractor : Sri. Chethan .P

SRRB- M 3000-2: Making up loss of of Material/irregulatities on shoulder ot the design vel by adding fresh approved soil and compacting it with appropriate equipment complete s per s[ecifications. MORTH Specification No. 3003 (Page No. 265/ Item No.35.20, PWD R 2018-19								
	Sqm					2558.79	29.25	74845.00
SRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to vet mix macadam specifications including premixing the material with water at OMC in nechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH specification NO. 406, No. 155/ Item No. 20.18/ PWD SR 2018-19								
	Cum					383.82	1939.00	744227.00
Filling Pot-holes and Patch Repairs with Bituminous concrete, 40mm.KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.0 back filling the pot hole with bituminous material as per clause 500.4 campacting trimming and finishing the surface to form a smooth continuous surface all as per clause 3004.2 complete as per specifications MORTH Specification (Page No. 259/Itm No.35.5) PWD SR 2018-19								
	Sqm					2558.79	354.00	905812.00
							Grand Total	1724884.00
							For 12% Applicable GST	206986.00
							Net Total	1931870.00

Round off: 19,31,000.00

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner